PROJECT SETTINGS

Project Name	:	G+1 RB COLUMN DESIGN
Client Name	:	Unassigned
Engineer Name	:	Unassigned
Design File	:	E:\MY PROJECT 4-1\STAAD\RCDC FILES\G+2 Project Plan-Column-2.rcdx
Analysis File	:	E:\MY PROJECT 4-1\STAAD\G+2 Project Plan.std
Analysis Last Modified	:	06-10-2026 03:00:45

Design Settings

Ductile Design	:	No
Response Reduction Factor	:	3
Joint Check For	:	P-Max
Shear Walls With Boundary Elements	:	Yes
Live Load Reduction	:	No
Columns Braced	:	No
Optimize Design	:	Yes
Detail shear wall with equi-spaced Bar arrangement	:	No
Check Modulus of Rupture for columns with Axial Tension	:	Yes
Ignoring intermediate beams for merged levels	:	No
SW Definition(D/B)	>=	4
Design Type	:	Resultant Moment (Combined Action)
Maximum Capacity Ratio	:	1

Crack Width Settings

No Crack Width Check

Analysis Materials Used	:	No
Minimum Eccentricity Check	:	One Axis at a time

Reinforcement Settings

Column % Reinforcement

Minimum	:	0.8
Maximum	:	4

Shear Wall % Reinforcement

Minimum	:	0.25
Maximum	:	4

Longitudinal Bar Spacing

Minimum	:	75	mm
Maximum	:	250	mm

Preferred Bar Spacing

Equi Spaced Arr.	:	125	mm
Zone1	:	100	mm
Zone2	:	150	mm
Mid Zone	:	250	mm

Link Spacing

Minimum	:	125	mm
Maximum	:	300	mm

Available Rebar

Rebar. Used	:	8,10,12,16,20

Column Rebar

Minimum	:	16
Maximum	:	20

Shear Wall Rebar

Minimum	:	8
Maximum	:	20

Link Rebar

Minimum	:	8
Maximum	:	12
Use Bundled Ductile Links	:	Yes

Links Style

Columns	:	Hoops
Walls	:	Hoops
Tie Style	:	Closed

Main Link with Boundary Element	:	Master Link

Round Off Factor

Spacing Round Off	:	25	mm
Zone Round Off	:	25	mm

Zone Bar Settings

	Equi-Spaced	Zonal	

Edge Length	No. of Bars/Spc		Zonal Length			No.of Bars/Spc(EF)					
			Z1	Z2	Mid	Z1		Z2		Mid	
	Nos	Spc				Nos	Spc	Nos	Spc	Nos	Spc
230	2	122	0	0	0	0	0	0	0	0	0
300	3	96	0	0	0	0	0	0	0	0	0
450	4	114	0	0	0	0	0	0	0	0	0
530	5	106	0	0	0	0	0	0	0	0	0