PROJECT SETTINGS

Project Name	:	G+2 RB FOOTING DESIGN
Client Name	:	Unassigned
Engineer Name	:	Unassigned
Design File	:	E:\MY PROJECT 4-1\STAAD\RCDC FILES\G+2 Project Plan-Footing-1.rcdx
Analysis File	:	E:\MY PROJECT 4-1\STAAD\G+2 Project Plan.std
Analysis Last Modified	:	06-10-2026 03:00:45

General Settings

Design Settings

Use Gross SBC	:	No	
Consider Overburden	:	No	
Check For Buoyancy and Sliding	:	No	
Provide Top Reinforcement	:	Yes	
Footing Depth	:	600	mm
Provide Face Reinforcement	:	No	

Soil Data

Net SBC	:	200	kN/sqm
Soil Density	:	18	kN/cum
Founding Depth	:	1.5	m
Water Table	:	4	m

Cross Section design

Design cross section by	:	Average pressure	

Soil Contact

Permissible loss of contact	:	0	%

Design Parameter

Concrete Grade	:	M25	
Steel Grade	:	Fe550	
Clear Cover	:	50	mm
Live Load Reduction	:	0	%
Type of Soil	:	Medium	
SBC Increase - Earthquake	:	25	%
SBC Increase - Wind	:	25	%
PCC Thickness	:	150	mm
PCC Offset	:	150	mm

Dimensional Settings

Plan Round Off	:	50	mm
Depth Round Off	:	25	mm

Max Steps	:	5	
Maximum Height	:	0	mm
Minimum Height	:	300	mm

Reinforcement Settings

Reinforcement Area

Minimum Bottom	:	0.12	%
Minimum Top	:	0.06	%
Maximum Bottom	:	1.5	%
Maximum Top	:	1.5	%
Face Reinforcement	:	0.05	%

Rebar

Minimum Bottom Reinforcement	:	12
Minimum Top Reinforcement	:	12
Maximum Main Reinforcement	:	20
Minimum Shear Reinforcement	:	10
Maximum Shear Reinforcement	:	20
Minimum SFR Reinforcement	:	10
Maximum SFR Reinforcement	:	20

Rebar

Rebar Selected	:	8,10,12,16,20

Rebar Spacing

Minimum Longitudinal	:	100	mm
Maximum Longitudinal	:	300	mm
Preferred Longitudinal	:	100	mm
Minimum Shear	:	100	mm
Maximum Shear Reinforcement	:	500	mm
Spacing Roundoff Factor	:	5	mm

Crack Width Settings:

Crack Width IS 456 : 2000 + IS 13920 : 2016 Check	:	No
Crack Width IRS Check	:	No
Inital Thermal Crack Width Check	:	No