PROJECT SETTINGS

Project Name	:	G+2 RB SLAB DESIGN @F1
Client Name	:	Unassigned
Engineer Name	:	Unassigned
Design File	:	E:\MY PROJECT 4-1\STAAD\RCDC FILES\G+2 Project Plan-Slab-1-5.029 m.rcdx
Analysis File	:	E:\MY PROJECT 4-1\STAAD\G+2 Project Plan.std
Analysis Last Modified	:	06-10-2026 03:00:45

Design Settings

Detailing Style	:	Bent Up Bars	
Preferred Span / D			
Cantilever	:	7	
Simply Supported (One-way Slab)	:	20	
Continuous (One-way Slab)	:	26	
Simply Supported (Two-way Slab)	:	28	
Continuous (Two-way Slab)	:	32	
Bent Up Location			
Bottom End Support	:	L/6	
Bottom Cont. Support	:	L/4	
Top Cont. Support	:	L/4	
Detailing Option	:	Rebar	
Preferred Rebar	:	8	
Material Property			
Analysis materials used	:	No	
Concrete Grade	:	M25	
Steel Grade	:	Fe550	
Cover	:	20	mm
Min. Slab Thickness	:	125	mm
Rebars			
Available Rebars	:	8,10,12	
Bar Spacing			
Min. Spacing	:	100	mm
Max. Spacing	:	300	mm
Roundoff Factor	:	5	mm

Crack Width Settings:

Crack Width IS 456 : 2000 + IS 13920 : 2016 Check	:	No
Crack Width IRS Check	:	No
Initial Thermal Crack Width Check	:	No